



Pre-Wire Checklist

SITE:		JOB NO:	
✓		✓	
	LIGHTING		ALARM
	All lighting circuits fed		Keypad
	All lights wired including exterior lights		PIRs
	All required 2 way cabling ran		External Siren
	All recessed fitting measurements taken including extract fans		Internal Siren cabling ran and measurement recorded for cut out
	All knogs in for surface mounted lights or battens dut if necessary		240v power supply cabling ran to alarm panel
	All sensors wired if necessary		Garage door control cable ran to garage door (so alarm can control door)
	POWER		LOW VOLTAGE
	All power circuits fed including exterior power outlets		Phone/Data cabling ran and numbered
	Garage door control cable ran and power outlet wired		TV cabling ran
	Oven wired		Telephone main cable ran
	Hob wired		Main aerial feed ran to ceiling (if communications hub going in)
	Microwave wired		VENTILATION
	Rangehood wired and ducting installed		Extract fans mounted and wired if in-line type
	Fridge Wired		Ducting for fans installed and cut out if soffit exit
	Dishwasher Wired		HEAT PUMPS
	Wastemaster Wired		Pair coil , ends crimped off and taped
	Required Bonding cabling ran - Meterbox / stainless bench if required		Drain ran - ensuring downward slope for fall
	Mains/ Main earthing ran		Main cable feed and interconnect cabling ran
	Washing machine/ Dryer Outlet (ducting for dryer if required)		UNDERFLOOR HEATING
	Towel rail wired and concealed wiring positioned		Draw wire installed and feed ran
	Hot Water wired - Gas or electric		FINAL CHECK
	All required knogs in for towel rails, TVs, or any other wall or ceiling mounted fittings		All cabling secured and tidy
			Ensure site has been swept up from all electrical rubbish and left tidy

Responsible Electrician: _____